

2014



Name	Begin date	End date
RAIN CII STRUCTURE	3/17/14	6/24/14
• PO ISSUANCE	3/17/14	3/17/14
• Make Shop Drawings	3/18/14	3/26/14
• Shop Drawing Review	3/27/14	4/15/14
• Shop Drawing Approval	4/16/14	4/16/14
• Material Order	4/17/14	4/17/14
• Material Delivery	4/18/14	4/18/14
• Fab 2 caged Ladders	4/21/14	5/8/14
• Fab Struct Members	4/28/14	5/15/14
• Fab Grating	4/30/14	5/20/14
• Fab Handrails	5/5/14	5/20/14
• Hot Dip Galv	5/21/14	5/23/14
• Mobilize	5/26/14	5/26/14
• Field Demo	5/27/14	5/28/14
• Field Drill	5/29/14	5/30/14
• Field Weld	6/2/14	6/4/14
• Install Struct Members	6/5/14	6/6/14
• Install Grating	6/9/14	6/12/14
• Install Ladders	6/13/14	6/17/14
• Install Handrails	6/18/14	6/23/14
• Demobilize	6/24/14	6/24/14

